

3. Workover of 7 wells at Titas, Habiganj, Narsingdi & Bakhrabad Gas Fields (1st Revised)

1. Objectives : The main objectives of the project is to undertake workover of 4 wells at Titas gas field, 1 well at Narsingdi gas field for ensuring safety of the wells as well as 1 well at Bakhrabad gas field & 1 well at Habiganj gas field to bring the wells back into production.
2. Project Cost (Estimated) (Taka in lakh)
- | | Total | LC | FC |
|----------------|----------|----------|---------|
| Original DPP : | 35450.00 | 26810.00 | 8640.00 |
| RDPP (2nd) : | 34435.00 | 26670.00 | 7765.00 |
3. Location of the Project : Titas gas field, Brahmanbaria Sadar Upazilla, Brahmanbaria.
Narsingdi gas field, Shibpur upazilla, Narsingdi.
Bakhrabad gas field, Muradnagar upazilla, Comilla
Habiganj gas field, Madhabpur upazilla, Habiganj.
4. Approval date :
- | | |
|-------------------------------------|---------------------------------|
| Original DPP | Approved by MPEMR on 11.06.2017 |
| Inter component cost adjustment DPP | Approved by MPEMR on 17.09.2018 |
| RDPP | Approved by MPEMR on 06.11.2019 |
| RDPP (2nd) | Approved by MPEMR on 20.06.2021 |
5. Financing of the Project : Gas Development Fund, Petrobangla
6. Implementation Period : January, 2017 to June, 2022.
7. Major Components & Status : As per decision of Petrobangla, the project was undertaken for workover of Titas well no 6, 7, 9,13 & Narsingdi 1 and temporary suspended Habiganj well no 1 & Bakhrabad well no 1.
- i) Procurement of Materials :
 - Under the project, all 6 groups of workover materials (Casing & Tubing, Downhole Completion Equipment, Milling Tools & Accessories, Wellhead & X-mas Tree, Wellhead Control Panel with Accessories and Mud & Completion Chemicals) were reached at site.
 - ii) Engagement of Third Party Engineering Services :
 - For engagement of Third party engineering services in 4 categories (Cementation, Wireline Logging, Drill Stem Testing [DST] and Wireline Operation), contracts for Cementation & Wireline Logging categories were signed on 18.10.2017 and contracts for Drill Stem Testing (DST) & Wireline Operation categories were signed on 08.11.2017.
 - iii) Engagement of Consultancy Services :
 - A contract was signed with the consulting firm on 20.12.2017 under the project.
 - iv) Engagement of workover contractor, BAPEX for workover operations :
 - A contract was signed for workover of 7 wells between BGFCL and BAPEX on 10.05.2018. Workover of Habiganj well no. 1, Bakhrabad well no. 1, Titas well no. 6, Narsingdi well no. 1, Titas well no. 9 and Titas well no. 7 were successfully completed under the project. At present total about 99 MMscfd gas are being supplied to national grid from these wells. At present workover of the remaining well (Titas # 13 well) under the project has been started from 26.06.2021 with assistance of local consultant.