

2. Installation of Wellhead Compressors at Location-E & G of Titas Gas Field

1. Objectives : The main objective of the project is to increase wellhead gas pressure in maintaining the gas transmission pipeline pressure.

2. Project Cost (Estimated)

(Taka in lakh)

	Total	LC	FC
DPP :	49550.00	10280.00	39270.00

3. Location of the Project : Titas gas field, Brahmanbaria Sadar Upazilla, Brahmanbaria.

4. Approval date :

DPP Approved by MPEMR on 23.03.2021

5. Financing of the Project : Company Own Finance.

6. Implementation Period : March, 2021 to June, 2025.

7. Major Components & Status

i) Engagement of Consultancy Services :

- For engagement of Consultants, a contract was signed with the consulting firm, Pegasus International (UK) Ltd. on 23.05.2021. According to the Contract, local and foreign consultants started work on 13.06.2021. Local consultants including foreign consultant prepared tender documents including site layout, basic design/drawing, engineering specification of wellhead compressors which were reviewed and finalized by BGFCL. As per the decision of the PPC meeting held on 08.12.2021, finalized tender documents were sent to the two shortlisted tenderers who have experience of working or working in progress in Bangladesh on 14.12.2021 under LTM. The proposals of the two shortlisted tenderers were received and technical proposals were opened on 25.01.2022. The technical evaluation report of the proposals was submitted to PPC on 20.03.2022. As per decision of the PPC meeting held on 10.04.2022, post-facto approval for sending the tender document to the short-listed tenderers under LTM was obtained from the Honorable Minister (Honorable Prime Minister) of EMRD on 12.05.2022. Upon post-facto approval, the financial proposals were opened on 23.05.2022. The financial evaluation was completed by the Evaluation Sub-Committee and the report was submitted to PPC on 02.06.2022. As per decision of PPC meeting dated 09.06.2022, a price negotiation meeting was held with the 1st lowest tenderer Consortium of Zicom Equipment Pte. Ltd. Singapore & AG Equipment Company, USA on 16.06.2022. The final financial evaluation report upon price negotiation was sent to PPC on 27.06.2022. As per decision of PPC meeting held on 05.07.2022, a summary of the project has been sent to CCGP on 21.07.2022 aiming to contract sign with 1st lowest tenderer. CCGP meeting was held on 27.07.2022.

ii) Installation of 6 nos. wellhead compressor of which 3 nos. (2 operational & 1 standby) each having capacity of 40 MMscfd and 3 nos. (2 operational & 1 standby) each having capacity of 25 MMscfd with suction pressure of 350-650 psig & delivery pressure of 1000 psig with associated facilities including installation, testing and commissioning at Location-E & G of Titas gas field.

The work of installing compressors under the project will be under special law.