

Project Implementation

Development Projects:

Bangladesh Gas Fields Company Limited (BGFCL) has undertaken various development activities for increasing/sustaining gas production to meet the demand of the country. The activities of various development projects under BGFCL are as follows :

A. On-going Projects

1. Installation of Wellhead Compressors at Location-A of Titas Gas Field (1st Revised)

1. Objectives	:	The main objective of the project is to increase wellhead gas pressure in maintaining the gas transmission pipeline pressure.		
2. Project Cost (Estimated)		(Taka in lakh)		
		Total	LC	FC
	Original DPP :	91000.00	15700.00	75300.00
	RDPP :	71673.00	8373.00	63300.00
3. Location of the Project	:	Titas gas field, Brahmanbaria Sadar Upazilla, Brahmanbaria.		
4. Approval date	:			
	Original DPP	Approved by ECNEC on 10.11.2016		
	RDPP	Approved by Planning Ministry on 22.02.2021		
5. Financing of the Project	:	Foreign aided project. LC- GOB FC- Asian Development Bank (ADB) & Asian Infrastructure Investment Bank (AIIB).		
6. Implementation Period	:	July, 2016 to December, 2023.		
7. Major Components & Status	:	The project was undertaken with financial assistance of ADB & AIIB to supply gas from the wells at Titas Location-A Gas Field in maintaining the grid line pressure by installing wellhead compressors. Loan agreement between GOB & ADB was signed on 29.12.2016 and project agreement between BGFCL & ADB was signed on the same day. Loan agreement between GOB and AIIB was signed on 08.05.2017 and project agreement between BGFCL & AIIB was signed on the same day. SLA for ADB finance was signed on 11.06.2017 and SLA for AIIB finance was signed on 13.07.2017 between the Finance Ministry and BGFCL. The 1st revised DPP with extension of implementation period of the project was approved by the Planning Ministry on 22.02.2021 and an administrative approval order was issued by Energy and Mineral Resources Division on 08.03.2021.		
	i)	Engagement of Consultancy Services :		
	-	A contract was signed with the consulting firm on 14.01.2018 under the project.		
	ii)	Procurement of 7 nos. gas compressor (60 MMscfd & 600-1200 psig each) with associated facilities including installation and commissioning at Location-A of Titas gas field :		
	-	A contract was signed with successful EPC contractor for installation of 7 nos. wellhead compressor at Titas Location-A. The agreement executed with the EPC contractor has come into effect from 27.01.2021. Under the contract, 7 wellhead compressors were installed by the EPC contractor at location A of Titas gas field on 01.02.2023 and joint operations started on 04.04.2023 after completion of commissioning and testing.		

<<BACK

NEXT>>