2. Installation of Wellhead Compressors at Location-A of Titas Gas Field

1. Objectives : The main objective of the project is to increase wellhead gas pressure in maintaining the gas transmission pipeline pressure.

2. Project Cost (Estimated)

(Taka in lakh)

	Total	LC	FC
Original DPP :	91000.00	15700.00	75300.00

3. Location of the Project : Titas gas field, Brahmanbaria Sadar Upazilla, Brahmanbaria.

4. Approval date :

Original DPP Approved by ECNEC on 10.11.2016

5. Financing of the Project : Foreign aided project.

LC- GOB

FC- Asian Development Bank (ADB) & Asian Infrastructure Invesment Bank (AIIB).

6. Implementation Period : July, 2016 to December, 2020.

7. Major Components & Status : The project was undertaken with financial assistance of ADB & AIIB to supply gas from the wells at Titas Location-A Gas Field in maintaining the grid line pressure by installing wellhead compressors. Loan agreement between GOB & ADB was signed on 29.12.2016 and project agreement between BGFCL & ADB was signed on the same day. Loan agreement between GOB and AIIB was signed on 08.05.2017 and project agreement between BGFCL & AIIB was signed on the same day. SLA for ADB finance was signed on 11.06.2017 and SLA for AIIB finance was signed on 13.07.2017 between the Finance Ministry and BGFCL.

i) Engagement of Consultancy Services :

- A contract was signed with the consulting firm on 14.01.2018 under the project.

ii) Procurement of 7 nos. gas compressor (60 MMscfd & 600-1200 psig each) with associated facilities including installation and commissioning at Location-A of Titas gas field :

- The international re-tendering was invited on 16.03.2020 pursuant to the approval of ADB and BGFCL Board. The technical evaluation report of the tender proposals received against the international re-tendering was approved by ADB on 04.09.2020 and BGFCL Board on 06.09.2020.The evaluation report of the financial proposals of the technically responsive 3 bidders was sent to ADB for approval on 13.09.2020, the financial proposal was approved by ADB on 26.10.2020 and BGFCL Board on 27.10.2020 respectively. Upon approval of BGFCL Board, Notification of Award (NOA) was issued to the successful bidder, Joint Venture of CPP and CPECC, China, on 28.10.2020 and NOA was accepted on 29.10.2020.